

**CWW MEASURE FORM**

PROPOSAL SUBMITTED TO	MOTOR CITY ELECTRIC	JOB NAME	LANSING COMMUNITY COLLEGE GANNON BUILDING RENOVATION	<input type="checkbox"/> 1/2" METAL	<input type="checkbox"/> DUETTE	<input type="checkbox"/> PULL SHADE		Items this page
ADDRESS	9440 GRINNELL ST.	ADDRESS	GRAND AVENUE & SHIAWASSE STREET, LANSING, MI	<input type="checkbox"/> 1" METAL	<input type="checkbox"/> PLEATED SHADE	<input checked="" type="checkbox"/> TRUE	MOTORIZED ROLLER	27
CITY, STATE, ZIP	DETROIT, MI 48213	CITY, STATE, ZIP		<input type="checkbox"/> 1" WOOD	<input type="checkbox"/> VERTICAL	<input type="checkbox"/> DEPOSIT	PAGE X OF X	1 OF 2
PHONE	313-921-5300	SITE PHONE	517-388-2433	<input type="checkbox"/> 2" METAL	<input type="checkbox"/> WOVEN WOOD	<input type="checkbox"/> ORDER	DATE	12/15/14
FAX		CONTACT NAME	TOM BAKER	<input type="checkbox"/> 2" WOOD	<input type="checkbox"/> FABRIC SHADE	MEASURED BY	DON FOR KRISTI	
CONTACT EMAIL	mtrotto@mceco.com	SITE CONTACT EMAIL		SPECIAL JOBSITE REQUIREMENTS				

Qty	O.W.(in.)	O.L. (in.)	Control	IB/OB	Fabric	Manual/Motor Type	Color	ROOM	Location/Comments
1	52 1/4	337	R	OB	4000 3%	Motorized ILT	N301	1 EAST ELEV. FAR L	ALL SHADES TO BE MOUNTED FROM A CUSTOM SADDLE TYPE
1	62 1/2	337	L	OB	4000 3%	Motorized ILT		2	BRACKET TO GO OVER A KNIFE PLATE. CUSTOM CLOSURE WILL
1	60	337	R	OB	4000 3%	Motorized ILT		3	HAVE TO BE MOUNTED FROM CLIP ATTACHED TO THE BACK SIDE
1	61 1/2	337	L	OB	4000 3%	Motorized ILT		4	OF THE SOFFIT.
1	61 5/8	337	R	OB	4000 3%	Motorized ILT		5	MOTORS: SINGLE PHASE, 120 volt, Somfy ILT W/6 FT CORDS
1	59 7/8	337	L	OB	4000 3%	Motorized ILT		6	AND 3 PRONG PLUGS
1	63 5/8	337	R	OB	4000 3%	Motorized ILT		7	SHADES WILL BE INTEGRATED W/ LUTRON LIGHTING
1	61 5/8	337	L	OB	4000 3%	Motorized ILT		8	SYSTEM -
1	61 7/8	337	R	OB	4000 3%	Motorized ILT		9	
1	63 5/8	337	L	OB	4000 3%	Motorized ILT		10	INCLUDE: 2) 8 BUTTON SMART SWITCHES
1	59 7/8	337	R	OB	4000 3%	Motorized ILT		11	1) 3 BUTTON SMART SWITCH
1	55 3/4	337	L	OB	4000 3%	Motorized ILT		12	2) BUS POWER SUPPLIES
1	59 5/8	337	R	OB	4000 3%	Motorized ILT		13	9) DATA HUBS
1	63 7/8	337	L	OB	4000 3%	Motorized ILT		14	
1	58 5/8	337	R	OB	4000 3%	Motorized ILT		15	MOTOR CITY ELECTRIC PROVIDING LIFT AND SCAFFOLDING
1	63	337	L	OB	4000 3%	Motorized ILT		16	FOR INSTALL. NEED TO HAVE RETRACTABLE HARNESSSES
1	61 1/2	337	R	OB	4000 3%	Motorized ILT		17	AT ALL TIMES DURING INSTALL AS THESE ARE 30 FT UP
1	60 5/8	337	L	OB	4000 3%	Motorized ILT		18	
1	62 7/8	337	R	OB	4000 3%	Motorized ILT		19	
1	62 5/8	337	L	OB	4000 3%	Motorized ILT		20	
1	60 3/4	337	R	OB	4000 3%	Motorized ILT		21	
1	63 1/4	337	L	OB	4000 3%	Motorized ILT		22	
1	60 1/8	337	R	OB	4000 3%	Motorized ILT		23	
1	61 5/8	337	L	OB	4000 3%	Motorized ILT		24	
1	63 1/2	337	R	OB	4000 3%	Motorized ILT		25	
1	64 5/8	337	L	OB	4000 3%	Motorized ILT		26	
1	63 3/8	337	L	OB	4000 3%	Motorized ILT		27 EAST ELEV. FAR R	
27	137.84	Page totals in item count then linear feet (decimal)							







## CWW MEASURE REQUEST

PROPOSAL SUBMITTED TO	MOTOR CITY ELECTRIC ATTN: MATT TROTTER	JOB NAME	LCC GANNON BUILDING RENOVATION
ADDRESS	9440 Grinnell St.	ADDRESS	GRAND AVE & SHIAWASSEE ST
CITY, STATE, ZIP	Detroit, MI 48213	CITY, STATE, ZIP	LANSING, MI
PHONE	313 957 3641	CELL PHONE	517.204.6183
CELL	313-347-3981	CONTACT NAME	Michael S. Nowosad
CONTACT EMAIL	<a href="mailto:mtrotto@mceco.com">mtrotto@mceco.com</a>	SITE CONTACT EMAIL	<a href="mailto:mnowosad@grangerconstruction.com">mnowosad@grangerconstruction.com</a>

### THIS REQUEST AND TABS MUST BE FILLED IN FULLY

DATE	12/12/14
WORK ORDER#	22705
PROJECT MANAGER	Kristi Colt
ZONE	2
JOB DESCRIP.	TEST MOCK UP ON 2 X 4 TO CONFIRM IT RUNS STRAIGHT, DETERMINE SIZES OF ALL SHADES (E & W ELEVATIONS), DETERMINE HOW MANY SWITCHES AND WHERE THEY WILL BE LOCATED, DETERMINE SIZE OF ANGLE AND HOW WE WILL MOUNT IT, CONFIRM LIFT ARRANGEMENTS WILL WORK IN ALL OF THE MULTIPLE WINDOW-SOFFIT CONFIGURATIONS, DETERMINE SIZE AND SHAPE OF CUSTOM BRACKET, DEFINE LOCATION OF 110 VOLT PLUGS
SPECIAL INSTRUCTIONS	LIFT RENTAL COMPANY MUST BE PRESENT WHEN WE ARE, Andy Croston, 517 224 6333, Tom Barker, 517 388 2433 electrician site super must be there when we are PER MATT OF MOTOR CITY LOCKING PLUGS NOT REQUIRED, HE WILL PROVIDE STANDARD 3 PRONG PLUGS
MONEY TO COLLECT	\$0
REQ. DATE OF INSTALL	1-5-2015 FINISH